

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/25/2024  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/19/2025 Final Completion: 7/18/2025

The report is for the week of: Monday, 11/18/2024 thru Sunday, 11/24/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 28 LF of 24" RCP cross drain.

**Tuesday-** Installed 28 LF of 8" gravity. Rain affected more 50% of days production. Rain day granted.

**Wednesday-** 2" of rainfall on previous day. Recovery day granted due to conditions.

**Thursday-** Installed 56 LF of 8" gravity sewer pipe. Installed limerock base.

**Friday-** Installed 70 LF of 8" gravity sewer pipe. Installed limerock base.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	29%	Time Remaining (%):	62%
Invoiced to Date:	\$787,389.33	Weather days to date:	5
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	5
Change Order Amount Approved:	\$0.00	Actual Days:	112
Contract Time Approved:		Days used with deduct:	102
Remaining:	\$2,187,963.92	Remaining to SC:	168
Days to Substantial Completion:	270	Remaining to FC:	228
Days to Final Completion:	330		

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

**5063 Blue Springs Rd, Marianna, FL 32446, USA**

**⊙ 109°E (T) ⊙ 30.784264, -85.173156 ±29ft ▲ 62ft**



**Installing 24" rcp at station 259+40  
AHE/bhl**

**Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 7:40:59 AM**

**5063 Blue Springs Rd, Marianna, FL 32446, USA**

**⊙ 34°NE (T) ⊙ 30.784248, -85.173181 ±13ft ▲ 62ft**



**Installing 24" rcp at station 259+40  
AHE/bhl**

**Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 7:47:41 AM**

**5053 Blue Springs Rd, Marianna, FL 32446, USA**

**⊙ 219°SW (T) ⊙ 30.784061, -85.173771 ±9ft ▲ 72ft**



AHE/bhl

**Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 1:08:11 PM**

**5063 Blue Springs Rd, Marianna, FL 32446, USA**

**⊙ 258°SW (T) ⊙ 30.784258, -85.17315 ±9ft ▲ 85ft**



**Installing cross drain at station  
259+40  
AHE/bhl**

**Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 9:03:44 AM**

**5053 Blue Springs Rd, Marianna, FL 32446, USA**

Air-Loc® Low Pressure Testing System

● 227°SW (T) ● 30.784052, -85.173782 ±9ft ▲ 68ft

CHERNE IND  
5700 LINCOLN  
LEAPOLIS  
www.chernein



COMPRESSOR PRESSURE



BALL PRESSURE

Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 12:55:35 PM

AHE/bhl

**5063 Blue Springs Rd, Marianna, FL 32446, USA**

● 39°NE (T) ● 30.784251, -85.173175 ±19ft ▲ 75ft



Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 7:42:16 AM

Installing 24" rcp at station 259+40  
AHE/bhl

**5063 Blue Springs Rd, Marianna, FL 32446, USA**

**📍 223°SW (T) 📍 30.784254, -85.173147 ±13ft ▲ 82ft**



**Installing 24" rcp at station 259+40  
AHE/bhl**

**Blue Springs Sewer Project Phase  
Blue Springs Sewer Project Phase 2  
18 Nov 2024, 9:03:41 AM**