

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 12/2/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
 Contractor: Gulf Coast Utility Contractors
 Designer: Alday-Howell Engineering
 Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/24/2025 Final Completion: 7/23/2025

The report is for the week of: Monday, 11/25/2024 thru Sunday, 12/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 70 LF of 8" gravity sewer pipe
- Tuesday-** Installed 70 LF of 8" gravity sewer pipe
- Wednesday-** No work due to the holiday. Holiday day granted.
- Thursday-** No work due to the holiday. Holiday day granted.
- Friday-** No work due to the holiday. Holiday day granted.
- Saturday-** No work due to the holiday. Holiday day granted.
- Sunday-** No work due to the holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	29%	Time Remaining (%):	62%
Invoiced to Date:	\$787,389.33	Weather days to date:	5
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	10
Change Order Amount Approved:	\$0.00	Actual Days:	112
Contract Time Approved:		Days used with deduct:	102
Remaining:	\$2,187,963.92	Remaining to SC:	168
Days to Substantial Completion:	270	Remaining to FC:	228
Days to Final Completion:	330		

Robin G. Besczeczynski, Utility Project Manager (850-526-2040)

5060 Blue Springs Rd, Marianna, FL 32446, USA

☉ 85°E (T) • 30.784235, -85.172858 ±19ft ▲ 62ft



**Blue Springs Sewer Project Phase
Blue Springs Sewer Project Phase 2**