

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/25/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/9/2025 Final Completion: 8/8/2025

The report is for the week of: Monday, 11/18/2024 thru Sunday, 11/24/2024


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Met with homeowners about onlot connections.
- Tuesday-** Met with homeowners about onlot connections. Rain affected more than 50% of days production. Rain day Granted.
- Wednesday-** Bored on lot on Appalachee Trl.
- Thursday-** Bored on lot on Appalachee Trl and Lake Bluff.
- Friday-** Bored on lot on Appalachee Trl and Lake Bluff.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	35%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	17
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	26
Change Order Amount Approved:	-\$550,499.25	Actual Days:	407
Remaining:	\$1,508,189.54	Days used with deduct:	364
Days to Substantial Completion:	560	Remaining to SC:	196
Days to Final Completion:	620	Remaining to FC:	256

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 117°SE (T) ● 30°46'7"N, 85°9'55"W ±13ft ▲ 160ft



Valves in road at clubhouse and apalachee

Indian Springs
20 Nov 2024, 11:21:54



☀ 171°S (T) ● 30°46'19"N, 85°9'59"W ±45ft ▲ 186ft



On lot service bore

Indian Springs
20 Nov 2024, 15:21:12

