

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 12/6/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/14/2025 Final Completion: 8/13/2025

The report is for the week of: Monday, 11/25/2024 thru Sunday, 12/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Bored on lot services on Appalachee Trl.
- Tuesday-** Bored on lot services on Appalachee Trl.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	35%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	17
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	31
Change Order Amount Approved:	-\$550,499.25	Actual Days:	414
Remaining:	\$1,508,189.54	Days used with deduct:	366
Days to Substantial Completion:	560	Remaining to SC:	194
Days to Final Completion:	620	Remaining to FC:	254

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 337°NW (T) ● 30°45'58"N, 85°9'34"W ±16ft ▲ 155ft



Bore on woodgate way

Indian Springs
25 Nov 2024, 16:22:50