

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**



Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 11/11/2024  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/5/2024 Final Completion: 9/3/2024

The report is for the week of: Monday, 11/4/2024 thru Sunday, 11/10/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** Backfilled around wet well.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-43%
Invoiced to Date:	\$2,646,693.60	Weather days to date:	14
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	25
		Actual Days:	468
Remaining:	\$3,730,946.39	Days used with deduct:	429
Days to Substantial Completion:	300	Remaining to SC:	-129
Days to Final Completion:	360	Remaining to FC:	-69

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☉ 353°N (T) ● 30.778504, -85.159474 ±4m ▲ 17m



Backfill

Indian springs 2B  
08 Nov 2024, 9:51:33 AM