

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/18/2024
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/6/2024 Final Completion: 9/4/2024

The report is for the week of: Monday, 11/11/2024 thru Sunday, 11/17/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to holiday. Holiday day granted.

Tuesday- Installed 4" valve at lift station for bypass pump.

Wednesday- Relocated vent pipe at lift station.

Thursday- No work at contractor's option.

Friday- Backfilled around wet well.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-45%
Invoiced to Date:	\$2,646,693.60	Weather days to date:	14
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	26
		Actual Days:	475
Remaining:	\$3,730,946.39	Days used with deduct:	435
Days to Substantial Completion:	300	Remaining to SC:	-135
Days to Final Completion:	360	Remaining to FC:	-75

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☉ 41°NE (T) ● 30.778588, -85.159632 ±3m ▲ 17m

8 in gravity 4in valve

Indian springs 2B
12 Nov 2024, 9:50:19 AM