

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 11/25/2024  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/7/2024 Final Completion: 9/5/2024

The report is for the week of: Monday, 11/18/2024 thru Sunday, 11/24/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work due to rain. Rain day granted.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-47%
Invoiced to Date:	\$2,646,693.60	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	26
Change Order Amount Approved:		Actual Days:	482
Remaining:	\$3,730,946.39	Days used with deduct:	441
Days to Substantial Completion:	300	Remaining to SC:	-141
Days to Final Completion:	360	Remaining to FC:	-81

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)