

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 12/2/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/12/2024 Final Completion: 9/10/2024

The report is for the week of: Monday, 11/25/2024 thru Sunday, 12/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Spread asphalt around manholes on Appalachee Trl.

Tuesday- Abandoned a septic tank on Jackson Bluff phase 2A.

Wednesday- No work due to holiday. Holiday day granted.

Thursday- No work due to holiday. Holiday day granted.

Friday- No work due to holiday. Holiday day granted.

Saturday- No work due to holiday. Holiday day granted.

Sunday- No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-48%
Invoiced to Date:	\$2,646,693.60	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	31
Change Order Amount Approved:		Actual Days:	489
Remaining:	\$3,730,946.39	Days used with deduct:	443
Days to Substantial Completion:	300	Remaining to SC:	-143
Days to Final Completion:	360	Remaining to FC:	-83

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



Asphalt

Indian springs 2B
25 Nov 2024, 10:41:12 AM



Septic tank abandoned

Indian springs 2A
26 Nov 2024, 11:22:34 AM