

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 12/9/2024

For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/12/2024

Final Completion: 9/10/2024

The report is for the week of: Monday, 12/8/2024

thru Sunday, 12/8/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed conduit at wetwell for control panel.

Tuesday- No work performed. Contractor's option.

Wednesday- No work performed. Contractor's option.

Thursday- No work performed. Contractor's option.

Friday- No work performed. Contractor's option.

Saturday- No work performed. Contractor's option.

Sunday- No work performed. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-50%
Invoiced to Date:	\$2,646,693.60	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	31
Change Order Amount Approved:		Actual Days:	496
Remaining:	\$3,730,946.39	Days used with deduct:	450
Days to Substantial Completion:	300	Remaining to SC:	-150
Days to Final Completion:	360	Remaining to FC:	-90

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 77°NE (T) ☉ 30.778647, -85.159626 ±11m ▲ 17m



Control panel

Indian springs 2B
03 Dec 2024, 9:02:33 AM