

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/25/2024
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering
 Notice to Proceed: 11/4/2024



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 9/2/2025

Final Completion: 11/1/2025

The report is for the week of: Monday, 11/18/2024 thru Sunday, 11/24/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 84 lf of 8" gravity on Oak Dr..

Tuesday- Installed 28 lf of 8" gravity on Oak Dr. Rain affected 50% of day production. Rain day granted.

Wednesday- Installed 56 lf of 8" gravity on Oak Dr.

Thursday- Installed manhole 1645 and 8 lf of 8" gravity on Oak Dr.

Friday- Installed lateral to right of way.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	1%	Time Remaining (%):	94%
Invoiced to Date:	\$0.00	Weather days to date:	1
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	1
Change Order Amount Approved:		Actual Days:	21
Remaining:	\$6,168,668.47	Days used with deduct:	19
Days to Substantial Completion:	300	Remaining to SC:	281
Days to Final Completion:	360	Remaining to FC:	341



310°NW (T) 30.779853, -85.155293 ±5m ▲ 16m



8 in gravity

Indian springs 2C
18 Nov 2024, 8:43:14 AM

344°NW (T) 30.779869, -85.155324 ±4m ▲ 10m



8 in gravity

Indian springs 2C
18 Nov 2024, 9:12:19 AM



☉ 232°SW (T) ● 30.780074, -85.155319 ±14m ▲ 16m



☉ 359°N (T) ● 30.780218, -85.155339 ±4m ▲ 16m



8 in gravity

Indian springs 2C
20 Nov 2024, 12:36:36 PM