

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 12/2/2024
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/7/2025 Final Completion: 11/6/2025

The report is for the week of: Monday, 11/25/2024 thru Sunday, 12/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 2 laterals to right of way on Oak Dr.
- Tuesday-** Installed 1 lateral on Oak Dr.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	1%	Time Remaining (%):	93%
Invoiced to Date:	\$0.00	Weather days to date:	1
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	6
Change Order Amount Approved:		Actual Days:	28
Remaining:	\$6,168,668.47	Days used with deduct:	21
Days to Substantial Completion:	300	Remaining to SC:	279
Days to Final Completion:	360	Remaining to FC:	339

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

