

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 12/9/2024
 For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/7/2025 Final Completion: 11/6/2025

The report is for the week of: Monday, 12/2/2024 thru Sunday, 12/8/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 28 lf of 8" gravity on Oak Dr.

Tuesday- Installed 56 lf of 8" gravity on Oak Dr.

Wednesday- Installed 28 lf of 8" gravity on Oak Dr.

Thursday- Installed 56 lf of 8" gravity on Oak Dr.

Friday- Installed one lateral to right of way.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	2%	Time Remaining (%):	91%
Invoiced to Date:	\$0.00	Weather days to date:	1
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	6
		Actual Days:	35
Remaining:	\$6,168,668.47	Days used with deduct:	28
Days to Substantial Completion:	300	Remaining to SC:	272
Days to Final Completion:	360	Remaining to FC:	332

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



SW 240 W 270 NW 300 330
 ☉ 282°W (T) ☉ 30.779352, -85.155367 ±4m ▲ 16m

Compacting

Indian springs 2C
 02 Dec 2024, 2:25:44 PM



☉ 123°E (T) ☉ 30.768604, -85.164897 ±3m ▲ 19m



Contact sign

Indian springs 2C
 02 Dec 2024, 2:58:09 PM




S 180 | 210 | 240 | W 270

☉ 231°SW (T) ☉ 30.779278, -85.155383 ±3m ▲ 16m

8in gravity

Indian springs 2C
03 Dec 2024, 9:36:52 AM



E 90 | 60 | NE | 30 | N 0

☉ 47°NE (T) ☉ 30.779222, -85.15539 ±6m ▲

3430

Indian springs phas
03 Dec 2024, 1:03:5

Density test

DD: 121.8 PCF
% PR: 100.1 %



97°E (T) • 30.77929, -85.155339 ±5m ▲ 16m



Lateral

Indian springs phase 2 C
06 Dec 2024, 9:34:11 AM



210°S (T) • 30.77911, -85.15538 ±4m ▲ 16m



8 in gravity

Indian springs phase 2 C
04 Dec 2024, 9:10:19 AM