

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS



Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/9/2025
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 3/29/2024 Final Completion: 4/28/2024

The report is for the week of: Monday, 12/23/2024 thru Sunday, 12/29/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Put lime rock around manholes.
- Tuesday-** No work due to holiday. Holiday day granted.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-63%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	58
Change Order Amount Approved:	\$83,361.30	Actual Days:	825
Contract Time Approved:	141	Days used with deduct:	717
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-276
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-246

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)