

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 12/17/2024
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 5/25/2025 Final Completion: 7/24/2025

The report is for the week of: Monday, 12/2/2024 thru Sunday, 12/15/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 28' LF of 8" gravity sewer pipe.

Tuesday- Installed 56' of 8" gravity pipe.

Wednesday- Raised manhole 261. Rain day requested. Rain day granted.

Thursday- Installed 70 LF Of 8" gravity sewer pipe.

Friday- Installed 56 LF of 8" gravity sewer pipe.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	60%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	6
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	10
Change Order Amount Approved:	\$0.00	Actual Days:	125
Contract Time Approved:		Days used with deduct:	109
Remaining:	\$1,959,896.75	Remaining to SC:	161
Days to Substantial Completion:	270	Remaining to FC:	221
Days to Final Completion:	330		

Robin G. Besczeczynski, Utility Project Manager (850-526-2040)



● 203°S (T) ● 30.785418, -85.171058 ▲ 75ft



Roller packing pipe trench
AHE/bhl

Blue Springs Sewer Project Phase 2
12 Dec 2024, 2:15:22 PM



● 125°SE (T) ● 30.784428, -85.172718 ▲ 45ft



Raising manholes
AHE/bhl

Blue Springs Sewer Project Phase
blue Springs Sewer Project Phase 2
11 Dec 2024, 10:55:18 AM

W
270

NW

N
0

300 330
316°NW (T) 30.785369, -85.171169 ▲ 75ft

1591-24 - Blue Springs Zone - Phase II
S. # 266 + 40-3 - LPT 134.0 - 126.2 - 6.2 = 103.3
S. # 266 + 87 - 7th LPT 152.8 - 125.6 - 5.7 = 104.8
S. # 266 + 28 - 11th LPT 133.4 - 125.3 - 6.4 = 104.6

Results of nuclear compaction testing
AHE/bhl

Blue Springs Sewer Project Phase
blue Springs Sewer Project Phase 2
11 Dec 2024, 2:16:37 PM