

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/13/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 6/3/2025 Final Completion: 8/2/2025

The report is for the week of: Monday, 1/6/2025 thru Sunday, 1/5/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to holiday. Holiday day granted.
- Tuesday-** No work due to holiday. Holiday day granted.
- Wednesday-** Installed limerock preparing for full depth reclamation.
- Thursday-** Installed 1500 lf of 8" force main.
- Friday-** Installed limerock preparing for full depth reclamation.
- Saturday-** No work done Contractors option.
- Sunday-** No work done Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	55%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	6
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	19
Change Order Amount Approved:	\$0.00	Actual Days:	146
Contract Time Approved:		Days used with deduct:	121
Remaining:	\$1,959,896.75	Remaining to SC:	149
Days to Substantial Completion:	270	Remaining to FC:	209
Days to Final Completion:	330		

Robin G. Besczezynski, Utility Project Manager (850-526-2040)