

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/13/2025
 For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
 Contractor: Gulf Coast Utility Contractors
 Designer: Alday-Howell Engineering
 Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 6/3/2025 Final Completion: 8/2/2025

The report is for the week of: Monday, 1/6/2025 thru Sunday, 1/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 500 LF of 8 " force main. Continued working on roadway.
- Tuesday-** Installed 381 LF of 8 " force main. Continued with the mixing and removal of material in the roadway.
- Wednesday-** Installed 261 LF of 8 " force main. Continued work on roadway.
- Thursday-** Installed 2 air vac valves with vaults. Continued work in the east bound lane of Blue Springs Road.
- Friday-** Began the process of filling the 8" force main with water for hydrostatic pressure testing. Continued working on roadway.
- Saturday-** No work done Contractors option.
- Sunday-** No work done Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	53%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	6
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	19
Change Order Amount Approved:	\$0.00	Actual Days:	153
Contract Time Approved:		Days used with deduct:	128
Remaining:	\$1,959,896.75	Remaining to SC:	142
Days to Substantial Completion:	270	Remaining to FC:	202
Days to Final Completion:	330		

Robin G. Besczeynski, Utility Project Manager (850-526-2040)



30.787901, -85.167992 ±9ft ▲ 78ft

AHE/bhl

Blue Springs Sewer Project Phase 2
08 Jan 2025, 8:52:01 AM



AHE/bhl

Blue Springs Sewer Project Phase 2
08 Jan 2025, 8:52:17 AM