

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/23/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/14/2025 Final Completion: 8/13/2025

The report is for the week of: Monday, 12/16/2024 thru Sunday, 12/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** Pressure tested booster pump manifold.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	31%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	17
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	31
Change Order Amount Approved:	-\$550,499.25	Actual Days:	435
Remaining:	\$1,508,189.54	Days used with deduct:	387
Days to Substantial Completion:	560	Remaining to SC:	173
Days to Final Completion:	620	Remaining to FC:	233

Approved: Robin G. Besczeczynski, Utility Project Manager (850-526-2040)



☀ 49°NE (T) ● 30°44'49"N, 85°10'19"W ±9ft ▲ 124ft



Pressure test

19 Dec 2024, 08:43:20



☀ 38°NE (T) ● 30°44'48"N, 85°10'22"W ±577ft ▲ 125ft



Pressure test

19 Dec 2024, 09:44:55



☼ 40°NE (T) ● 30°44'49"N, 85°10'19"W ±13ft ▲ 129ft

