

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 12/30/2025
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/20/2025 Final Completion: 8/19/2025

The report is for the week of: Monday, 12/23/2024 thru Sunday, 12/29/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Connected 1" on lot service to meter box.

Tuesday- No work due to holiday. Holiday day granted.

Wednesday- No work due to holiday. Holiday day granted.

Thursday- No work due to holiday. Holiday day granted.

Friday- No work due to holiday. Holiday day granted.

Saturday- No work due to holiday. Holiday day granted.

Sunday- No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	31%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	17
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	37
Change Order Amount Approved:	-\$550,499.25	Actual Days:	442
Remaining:	\$1,508,189.54	Days used with deduct:	388
Days to Substantial Completion:	560	Remaining to SC:	172
Days to Final Completion:	620	Remaining to FC:	232

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

