

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 1/9/2025  
For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381** AHE # 20-034  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233  
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/24/2025 Final Completion: 8/23/2025

The report is for the week of: Monday, 12/30/2024 thru Sunday, 1/5/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to holiday. Holiday day granted.
- Tuesday-** No work due to holiday. Holiday day granted.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** Connected 1" on lot service to meter box.
- Saturday-** No work contractors option.
- Sunday-** No work contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	30%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	17
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	41
Change Order Amount Approved:	-\$550,499.25	Actual Days:	449
Remaining:	\$1,508,189.54	Days used with deduct:	391
Days to Substantial Completion:	560	Remaining to SC:	169
Days to Final Completion:	620	Remaining to FC:	229

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)