

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 12/22/2024  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/12/2024 Final Completion: 9/10/2024

The report is for the week of: Monday, 12/16/2024 thru Sunday, 12/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** Prepared for concrete pad at lift station
- Thursday-** No work performed. Contractor's option.
- Friday-** Installed pumps in wet well, And poured half of the concrete pad at lift station.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

|                                 |                |                        |      |
|---------------------------------|----------------|------------------------|------|
| Percent Project Complete:       | 47%            | Time Remaining (%):    | -55% |
| Invoiced to Date:               | \$2,663,184.30 | Weather days to date:  | 15   |
| Original Contract Amount:       | \$6,377,639.99 |                        |      |
| Change Order Amount Approved:   |                | Holiday days granted:  | 31   |
|                                 |                | Actual Days:           | 510  |
| Remaining:                      | \$3,714,455.69 | Days used with deduct: | 464  |
| Days to Substantial Completion: | 300            | Remaining to SC:       | -164 |
| Days to Final Completion:       | 360            | Remaining to FC:       | -104 |

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

SW W NW  
240 270 300 330

☉ 281°W (T) ☉ 30.778572, -85.159513 ±5m ▲ 18m



Prepare for concrete

Indian springs phase 2 B  
18 Dec 2024, 12:40:56 PM

N

NE

E

0

30

60

90

SRM CONCRETE

SHIP FROM: 105 - MARIANNA

SMYRNA READY MIX CONCRETE

www.smyrnareadymix.com

35° NE (T) • 30.778474, -85.15962 ±3m ▲ 18m

|  |  |  |  |
|--|--|--|--|
| <b>SOLD TO:</b><br>15298 BLANKENSHIP CONTRACTING INC-AL<br>Phone Number: 3346720048<br>Ordered By: HENRY |  | <b>SHIP TO:</b><br>APPALACHE ST.<br>INDIAN SPRINGS<br>MARIANNA |  |
|--|--|--|--|

| DATE               | TRUCK | OPERATOR    |           | SLUMP        | LOT # | Usage                        |
|--------------------|-------|-------------|-----------|--------------|-------|------------------------------|
| 12/20/2024         | 4008  | Hall, James |           | 4            |       | Flatwork                     |
| TIME               | PLANT | ORDER #     | ACCOUNT # | PO #         | JOB # | WATER ADDED @ Job (GAL) / LO |
| 12/20/2024 12:02 P | 105   | 462         | 15298     | MARIANNA JOB | 173   | GAL                          |

**WARNING**  
**IRRITATING TO THE SKIN AND EYES**  
 Portland Cement. Wear rubber Boots and Gloves. PROLONGED CONTACT MAY BURN. Avoid contact with Eyes and Prolonged Contact with Skin. In case of contact with Skin or Eyes. Flush Thoroughly With Water. If irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY. Call Dispatch for SDS (Safety Data Sheet).

Concrete is a PERISHABLE COMMODITY and BECOMES THE PROPERTY OF THE USER UPON LEAVING THE PLANT. ANY CHANGES or CANCELLATION of ORDER INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE DELIVERY STARTS.

Under signed promises to pay all costs, including reasonable attorneys fees incurred in collection of any sums owed.

Accounts not paid when due will bear interest at the rate of 18% per annum.

Our Concrete is guaranteed for strength only per ASTM C-94 and will not be effective unless ASTM C-172, C-31, C-39, and E-329 are followed properly. Not responsible for Color Quality, Finishing, Placement, Protection/Curing, Jointing, or any other factors beyond Suppliers control. No Claim Allowed Unless Made at Time Material is Delivered.

**PROPERTY DAMAGE RELEASE**  
 (IF DELIVERY TO BE MADE INSIDE CURB LINE)  
 It is the policy of Smyrna Ready Mix Concrete to Guarantee Delivery to the curb only. We will not be held responsible for towing bills for stuck trucks not on public roadway, damage to driveways, sidewalks, buildings, parking lots, trees, or property after leaving the curb. Furthermore, the undersigned agrees to pay for any towing charges incurred after our trucks leave public roadways.

Smyrna Ready Mix Concrete, LLC ("SRM Concrete") does not assume responsibility for the strength of the concrete if water is added on the job site. The amount of water added, as indicated above, is for internal purposes only and not a representation of the total amount of water added to the concrete, and Customer agrees not to be responsible for the accuracy of such information. By virtue of the acceptance of the load, Customer hereby agrees to indemnify, hold harmless, and defend SRM Concrete against all claims, damages, and liability arising from the addition of water to the concrete.

**NOTICE: SIGNATURE BELOW INDICATES THAT I HAVE READ THE WARNING, PROPERTY DAMAGE AND WATER ADDED. SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.**

**LOAD RECEIVED BY:**  
 X \_\_\_\_\_

| ORDERED QUANTITY | CUMULATIVE QUANTITY | QUANTITY | U.O.M. | PRODUCT CODE | PRODUCT DESCRIPTION          | UNIT PRICE | EXTENDED AMOUNT |
|------------------|---------------------|----------|--------|--------------|------------------------------|------------|-----------------|
| 10               | 10                  | 10       | CY     | 40300        | 4000 PSI STRT CONCRETE AIR   |            |                 |
| 0                | 1                   | 1        | EA     | SC-1015      | ENVIRONMENTAL/FUEL SURCHARGE |            |                 |

| LOAD | LEFT PLANT | ARRIVED JOB | START UNLOAD | FINISH UNLOAD | LEAVE JOB | "Quality Concrete"<br>"Unmatched Service" |
|------|------------|-------------|--------------|---------------|-----------|---|
| 1    | :          | :           | :            | :             | :         |   |

|  |                           |  |
|--|---------------------------|--|
| Six minutes per yard unloading time is allowed. Demurrage time will be charged to customer.<br>No credit allowed for concrete returned.<br>Loads less than six cubic yards will be charged for short load.<br>Customer must supply wheelbarrow or designated area to wash down in. | <b>COMMENTS / REMARKS</b> | <b>SUBTOTAL</b><br><b>SALES TAX</b><br><b>TICKET TOTAL</b><br><b>GRAND TOTAL</b> |
|--|---------------------------|--|

Raw Material      UOM      Target      Actual      Moisture      Absorption

Prepared for concrete

Indian springs phase 2B  
20 Dec 2024, 12:40:02 PM



☉ 323°NW (T) ● 30.778539, -85.15952 ±3m ▲ 18m



Prepared for concrete

Indian springs phase 2B  
20 Dec 2024, 2:24:42 PM