

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS



Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 12/29/2024
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/18/2024 Final Completion: 9/16/2024

The report is for the week of: Monday, 12/23/2024 thru Sunday, 12/29/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work due to holiday. Holiday day granted.
- Wednesday-** No work due to holiday. Holiday day granted.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	47%	Time Remaining (%):	-55%
Invoiced to Date:	\$2,663,184.30	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	37
		Actual Days:	517
Remaining:	\$3,714,455.69	Days used with deduct:	465
Days to Substantial Completion:	300	Remaining to SC:	-165
Days to Final Completion:	360	Remaining to FC:	-105

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)