

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/5/2025
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/21/2024 Final Completion: 9/19/2024

The report is for the week of: Monday, 12/30/2024 thru Sunday, 1/5/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to holiday. Holiday day granted.

Tuesday- No work due to holiday. Holiday day granted.

Wednesday- No work due to holiday. Holiday granted.

Thursday- Installed control panel for lift station.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	47%	Time Remaining (%):	-56%
Invoiced to Date:	\$2,663,184.30	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	40
		Actual Days:	524
Remaining:	\$3,714,455.69	Days used with deduct:	469
Days to Substantial Completion:	300	Remaining to SC:	-169
Days to Final Completion:	360	Remaining to FC:	-109

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

