

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 1/12/2025  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/21/2024 Final Completion: 9/19/2024

The report is for the week of: Monday, 1/6/2025 thru Sunday, 1/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed electrical wiring for transformer at lift station.

**Tuesday-** Installed concrete pad for transformer at lift station.

**Wednesday-** Raised valve box at lift station.

**Thursday-** Raised valve box at lift station.

**Friday-** Raised valve box at lift station.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-59%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	531
Remaining:	\$3,263,647.91	Days used with deduct:	476
Days to Substantial Completion:	300	Remaining to SC:	-176
Days to Final Completion:	360	Remaining to FC:	-116

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# Appalachee Trail Marianna FL

☉ 143°SE (T) ● 30°46'42"N, 85°9'34"W ±13ft ▲ 143ft



Indian Springs  
07 Jan 2025, 08:32:04



☉ 65°NE (T) ● 30.778584, -85.159436 ±3m ▲ 10m



Pad

Indian springs phase 2B  
07 Jan 2025, 10:17:45 AM

