

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/20/2025
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 7/22/2024

Final Completion: 9/20/2024

The report is for the week of: Monday, 1/13/2025

thru Sunday, 1/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to rain. Rain day granted.
- Tuesday-** No work performed. Contractor's option.
- Wednesday-** No work performed. Contractor's option.
- Thursday-** No work performed. Contractor's option.
- Friday-** No work performed. Contractor's option.
- Saturday-** No work performed. Contractor's option.
- Sunday-** No work performed. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-61%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	16
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	538
Remaining:	\$3,263,647.91	Days used with deduct:	482
Days to Substantial Completion:	300	Remaining to SC:	-182
Days to Final Completion:	360	Remaining to FC:	-122

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)