

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/26/2025
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/23/2024 Final Completion: 9/21/2024

The report is for the week of: Monday, 1/20/2025 thru Sunday, 1/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to holiday. Holiday granted.

Tuesday- No work performed. Contractor's option

Wednesday- No work due to snow. Snow day granted.

Thursday- No work performed. Contractor's option

Friday- No work performed. Contractor's option

Saturday- No work performed. Contractor's option

Sunday- No work performed. Contractor's option

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-63%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	17
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	545
Remaining:	\$3,263,647.91	Days used with deduct:	488
Days to Substantial Completion:	300	Remaining to SC:	-188
Days to Final Completion:	360	Remaining to FC:	-128

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)