

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 12/15/2024
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/7/2025 Final Completion: 11/6/2025

The report is for the week of: Monday, 12/9/2024 thru Sunday, 12/15/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed one lateral to right of way.

Tuesday- Installed 56 lf of 8" gravity on Oak Dr.

Wednesday- Installed one lateral to right of way.

Thursday- Installed 56 lf of 8" gravity on Oak Dr.

Friday- Cleaned up around construction site.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	88%
Invoiced to Date:	\$330,983.74	Weather days to date:	1
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	6
Change Order Amount Approved:		Actual Days:	42
Remaining:	\$5,837,684.73	Days used with deduct:	35
Days to Substantial Completion:	300	Remaining to SC:	265
Days to Final Completion:	360	Remaining to FC:	325

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



310°NW (T) 30.778742, -85.155392 ±5m ▲ 16m



Lateral

Indian springs phase 2 C
11 Dec 2024, 1:01:27 PM



220°SW (T) 30.778909, -85.155428 ±4m ▲ 16m



8 in gravity

Indian springs phase 2 C
10 Dec 2024, 8:55:57 AM

