

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 12/22/2024
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/7/2025 Final Completion: 11/6/2025

The report is for the week of: Monday, 12/16/2024 thru Sunday, 12/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 28 lf of 8" gravity on Oak Dr.
- Tuesday-** Installed 42 lf of 8" gravity on Oak Dr.
- Wednesday-** Installed manhole 1657 and 18 lf of 8" gravity.
- Thursday-** Prepared road for holiday traffic.
- Friday-** Cleaned up around construction site.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	86%
Invoiced to Date:	\$330,983.74	Weather days to date:	1
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	6
Change Order Amount Approved:		Actual Days:	49
Remaining:	\$5,837,684.73	Days used with deduct:	42
Days to Substantial Completion:	300	Remaining to SC:	258
Days to Final Completion:	360	Remaining to FC:	318

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



222°SW (T) • 30.778548, -85.155455 ±11m ▲ 16m

8 in gravity


Indian springs phase 2 C
16 Dec 2024, 12:08:54 PM



213°S (T) • 30.778517, -85.155521 ±8m ▲ 16m

8 in gravity

Indian springs phase 2 C
17 Dec 2024, 9:44:13 AM



☉ 2°N (T) ● 30.778153, -85.155474 ±5m ▲ 16m



Repair road

Indian springs phase 2 C
19 Dec 2024, 3:08:50 PM



☉ 359°N (T) ● 30.77824, -85.155542 ±5m ▲ 16m



Repair road

Indian springs phase 2 C
19 Dec 2024, 11:24:09 AM