

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 12/29/2024
For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/13/2025 Final Completion: 11/12/2025

The report is for the week of: Monday, 12/23/2024 thru Sunday, 12/29/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed air test from manhole 1641 to 1645.

Tuesday- No work due to holiday. Holiday day granted.

Wednesday- No work due to holiday. Holiday day granted.

Thursday- No work due to holiday. Holiday day granted.

Friday- No work due to holiday. Holiday day granted.

Saturday- No work due to holiday. Holiday day granted.

Sunday- No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	86%
Invoiced to Date:	\$330,983.74	Weather days to date:	1
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	12
Change Order Amount Approved:		Actual Days:	56
Remaining:	\$5,837,684.73	Days used with deduct:	43
Days to Substantial Completion:	300	Remaining to SC:	257
Days to Final Completion:	360	Remaining to FC:	317

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

