

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 1/20/2025  
 For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/18/2025 Final Completion: 11/17/2025

The report is for the week of: Monday, 1/13/2025 thru Sunday, 1/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to rain. Rain day granted.

**Tuesday-** Installed 84 lf of 8" gravity on Oak Dr.

**Wednesday-** Installed 63 lf of 8" gravity on Oak Dr.

**Thursday-** Installed 64 lf of 8" gravity on Oak Dr.

**Friday-** Located utilities and gravel on road.


**Saturday-** No work performed. Contractor's option.

**Sunday-** No work performed. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	7%	Time Remaining (%):	80%
Invoiced to Date:	\$411,213.40	Weather days to date:	3
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	77
Remaining:	\$5,757,455.07	Days used with deduct:	59
Days to Substantial Completion:	300	Remaining to SC:	241
Days to Final Completion:	360	Remaining to FC:	301

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 230°SW (T) ● 30.777824, -85.155614 ±3m ▲ 15m



8 in gravity

Indian springs phase 2C  
14 Jan 2025, 10:19:32 AM



8 in gravity

Indian springs phase 2C  
15 Jan 2025, 1:11:07 PM



35°NE (T) • 30.777521, -85.155685 ±3m ▲ 12m

Density test

Indian springs phase 2C  
15 Jan 2025, 2:11:26 PM

