

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/26/2025
 For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/19/2025 Final Completion: 11/18/2025

The report is for the week of: Monday, 1/20/2025 thru Sunday, 1/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Located utilities in right of way.
- Tuesday-** Located utilities in right of way.
- Wednesday-** No work due to snow. Snow day granted.
- Thursday-** No work performed. Contractor's option.
- Friday-** No work performed. Contractor's option.
- Saturday-** No work performed. Contractor's option.
- Sunday-** No work performed. Contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	7%	Time Remaining (%):	78%
Invoiced to Date:	\$411,213.40	Weather days to date:	4
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	84
Remaining:	\$5,757,455.07	Days used with deduct:	65
Days to Substantial Completion:	300	Remaining to SC:	235
Days to Final Completion:	360	Remaining to FC:	295

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)