

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/13/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/2/2024 Final Completion: 5/2/2024

The report is for the week of: Monday, 1/6/2025 thru Sunday, 1/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed base on shoulder of road.
- Tuesday-** Installed base on shoulder of road.
- Wednesday-** Installed base on shoulder of road.
- Thursday-** Installed base on shoulder of road. Placed asphalt around manholes.
- Friday-** Placed asphalt around manholes.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-65%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	839
Contract Time Approved:	141	Days used with deduct:	727
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441 Original SC:	300 Remaining to SC:	-286
Days to Final Completion:	471 Original FC:	330 Remaining to FC:	-256

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)