

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 1/27/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/2/2024 Final Completion: 5/2/2024

The report is for the week of: Monday, 1/13/2025 thru Sunday, 1/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractors decision.

Tuesday- No work at contractors decision.

Wednesday- No work at contractors decision.

Thursday- Pumped water out of wetwell.

Friday- No work at contractors decision.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-66%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	846
Contract Time Approved:	141	Days used with deduct:	734
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441 Original SC:	300 Remaining to SC:	-293
Days to Final Completion:	471 Original FC:	330 Remaining to FC:	-263

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 150°SE (T) ● 30°46'59"N, 85°10'42"W ±9ft ▲ 111ft

