

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: [1/27/2024](#)
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/2/2024 Final Completion: 5/2/2024

The report is for the week of: Monday, [1/20/2025](#) thru Sunday, [1/26/2025](#)

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** [No work at contractor's option.](#)
- Tuesday-** [No work at contractor's option.](#)
- Wednesday-** [No work at contractor's option.](#)
- Thursday-** [Worked on the replacement of mitered end.](#)
- Friday-** [Worked on the replacement of mitered end.](#)
- Saturday-** [No work at contractor's option.](#)
- Sunday-** [No work at contractor's option.](#)

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-68%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	853
Contract Time Approved:	141	Days used with deduct:	741
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441 Original SC:	300	Remaining to SC: -300
Days to Final Completion:	471 Original FC:	330	Remaining to FC: -270

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 286°W (T) ☉ 30°46'59"N, 85°10'37"W ±13ft ▲ 129ft



☉ 281°W (T) ☉ 30°46'59"N, 85°10'42"W ±13ft ▲ 106ft



23 Jan 2025, 14:39:33



☉ 236°SW (T) ● 30°46'55"N, 85°11'1"W ±380ft ▲ 149ft



24 Jan 2025, 08:57:36