

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: [2/6/2024](#)  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, [1/27/2025](#) thru Sunday, [2/2/2025](#)

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** [No work due to rain. Rain day granted.](#)

**Tuesday-** [No work due to rain. Rain day granted.](#)

**Wednesday-** [No work at contractor's option.](#)

**Thursday-** [No work at contractor's option.](#)

**Friday-** [No work at contractor's option.](#)

**Saturday-** [No work at contractor's option.](#)

**Sunday-** [No work at contractor's option.](#)

Engineer's remarks/Pending issues:

Percent Project Complete:	<a href="#">65%</a>	Time Remaining (%):	-69%
Invoiced to Date:	<a href="#">\$3,202,257.18</a>	Weather days to date:	<a href="#">52</a>
Original Contract Amount:	<a href="#">\$5,347,467.37</a>	Holiday days granted:	62
Change Order Amount Approved:	<a href="#">\$83,361.30</a>	Actual Days:	860
Contract Time Approved:	141	Days used with deduct:	746
Remaining:	<a href="#">\$2,228,571.49</a>		
Days to Substantial Completion:	441 Original SC:	300 Remaining to SC:	-305
Days to Final Completion:	471 Original FC:	330 Remaining to FC:	-275

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)