

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: [2/11/2024](#)  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, [2/3/2025](#) thru Sunday, [2/9/2025](#)

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Put lime rock down but was unable to work due to the lack of temporary stop lights.

**Tuesday-** Performed shoulder work.

**Wednesday-** Performed shoulder work to widen the shoulder.

**Thursday-** Performed full depth reclamation STA 200+00 to 214+00.

**Friday-** Graded and compacted the road.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	<a href="#">65%</a>	Time Remaining (%):	-71%
Invoiced to Date:	<a href="#">\$3,202,257.18</a>	Weather days to date:	<a href="#">52</a>
Original Contract Amount:	<a href="#">\$5,347,467.37</a>	Holiday days granted:	62
Change Order Amount Approved:	<a href="#">\$83,361.30</a>	Actual Days:	867
Contract Time Approved:	141	Days used with deduct:	753
Remaining:	<a href="#">\$2,228,571.49</a>		
Days to Substantial Completion:	441 Original SC:	300 Remaining to SC:	-312
Days to Final Completion:	471 Original FC:	330 Remaining to FC:	-282

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



84°E (T) 30°46'59"N, 85°10'41"W ±13ft ▲ 136ft



04 Feb 2025, 08:51:24



Blue Springs Sewer Project Phase 1  
2025/02/06, 2:00:19 PM



East



Blue Springs Sewer Project Phase 1  
2025/02/06, 2:00:08 PM



☀ 102°E (T)    🌐 30°47'0"N, 85°10'37"W ±26ft    ▲ 138ft



04 Feb 2025, 13:05:36