

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/23/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/4/2025

Final Completion: 8/3/2025

The report is for the week of: Monday, 1/13/2025 thru Sunday, 1/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted.

Tuesday- Hydrostatic Pressure Testing complete. Continued with the cutting and removal of material in the roadway.

Wednesday- Worked on drying out material in roadway.

Thursday- Worked on drying out material in roadway.

Friday- Worked on drying out material in roadway.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	50%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	7
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	19
Contract Time Approved:		Actual Days:	160
Remaining:	\$1,959,896.75	Days used with deduct:	134
Days to Substantial Completion:	270	Remaining to SC:	136
Days to Final Completion:	330	Remaining to FC:	196

Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South

📍 192°S (T) 📍 30.78495, -85.171623 ±3m ▲ 23m



Blue Springs Sewer Project Phase 2
2025/01/27, 7:49:46 AM

📍 2°N (T) 📍 30.78496, -85.171615 ±3m ▲ 22m



Blue Springs Sewer Project Phase 2
2025/01/27, 7:49:53 AM

East

⊙ 97°E (T) ⊙ 30.785218, -85.171409 ±3m ▲ 25m



Blue Springs Sewer Project Phase 2

North

⊙ 2°N (T) ⊙ 30.78496, -85.171615 ±3m ▲ 22m



Blue Springs Sewer Project Phase 2
2025/01/27, 7:49:53 AM