

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/27/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 6/9/2025 Final Completion: 8/8/2025

The report is for the week of: Monday, 1/20/2025 thru Sunday, 1/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to Dr. Martin Luther King Jr. Holiday.
- Tuesday-** Turned subgrade on BSR and allowed dry time. Rolled/Packed area. Of duty @ noon(Incllement weather)
- Wednesday-** Worked on drying out material in roadway.
- Thursday-** Opened up the subgrade to allow material to dry. Rolled and Packed opened area.
- Friday-** Opened up the subgrade to allow it to dry out.
- Saturday-** No work done Contractors option.
- Sunday-** No work done Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	50%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	11
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	20
Change Order Amount Approved:	\$0.00	Actual Days:	167
Contract Time Approved:		Days used with deduct:	136
Remaining:	\$1,959,896.75	Remaining to SC:	134
Days to Substantial Completion:	270	Remaining to FC:	194
Days to Final Completion:	330		

Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East

⊙ 113°E (T) ⊙ 30.784408, -85.172915 ±3m ▲ 14m



21 Jan 2025, 11:07:02 AM

East

⊙ 81°E (T) ⊙ 30.78441, -85.172913 ±3m ▲ 14m



21 Jan 2025, 11:07:07 AM

E 90 SE 120 150 S 180

☉ 124°SE (T) ☉ 30.787917, -85.167988 ±3m ▲ 18m



14 Jan 2025, 2:05:23 PM

East

☉ 113°E (T) ☉ 30.784408, -85.172915 ±3m ▲ 14m

