

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 2/2/2025  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Utility Contractors  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/10/2025 Final Completion: 8/9/2025

The report is for the week of: Monday, 1/27/2025 thru Sunday, 2/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Worked material in roadway.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	47%
Invoiced to Date:	\$1,015,456.50	Weather days to date:	12
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	\$0.00	Holiday days granted:	20
Contract Time Approved:		Actual Days:	174
Remaining:	\$1,959,896.75	Days used with deduct:	142
Days to Substantial Completion:	270	Remaining to SC:	128
Days to Final Completion:	330	Remaining to FC:	188