

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 2/12/2025  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Utility Contractors  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 6/10/2025

Final Completion: 8/9/2025

The report is for the week of: Monday, 2/3/2025

thru Sunday, 2/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** Worked on drying out material in roadway.
- Wednesday-** Worked on drying out material in roadway.
- Thursday-** Worked on drying out material in roadway.
- Friday-** Worked on drying out material in roadway.
- Saturday-** Worked on drying out material in roadway.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	45%
Invoiced to Date:	\$1,456,647.28	Weather days to date:	12
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	20
Change Order Amount Approved:	\$0.00	Actual Days:	181
Contract Time Approved:		Days used with deduct:	149
Remaining:	\$1,518,705.97	Remaining to SC:	121
Days to Substantial Completion:	270	Remaining to FC:	181
Days to Final Completion:	330		

# South West

⊙ 225°SW (T) ⊙ 30.784209, -85.173246 ±3m ▲ 16m



2025/02/04, 7:24:41 AM

⊙ 73°NE (T) ⊙ 30.784212, -85.173239 ±3m ▲ 16m



2025/02/04, 7:24:46 AM

# North East

⊙ 73°NE (T) ⊙ 30.784212, -85.173239 ±3m ▲ 16m



⊙ 2°N (T) ⊙ 30.78496, -85.171615 ±3m ▲ 22m

