

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 1/13/2025

For Project: **Indian Springs Phase 2 Water**

FDEP Grant/Loan Agreement DW320381

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/24/2025

Final Completion: 8/23/2025

The report is for the week of: Monday, 1/6/2025

thru Sunday, 1/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Contractors located marked utilities.

Tuesday- Contractors couldn't set booster pump manifold due to cable in the way.

Wednesday- Relocated century link cable.

Thursday- No work. Contractors option.

Friday- No work. Contractors option.

Saturday- No work contractors option.

Sunday- No work contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 29%

Invoiced to Date: \$2,433,879.21

Weather days to date: 17

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 41

Actual Days: 456

Remaining: \$1,508,189.54

Days used with deduct: 398

Days to Substantial Completion: 560

Remaining to SC: 162

Days to Final Completion: 620

Remaining to FC: 222



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





W 270 NW 300 330 N 0 NE 30 60
☉ 340°N (T) ☉ 30°44'47"N, 85°10'19"W ±45ft ▲ 131ft

Moved century link line over

Indian Springs phase 2 water
08 Jan 2025, 12:04:20