

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 1/27/2025
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/25/2025 Final Completion: 8/24/2025

The report is for the week of: Monday, 1/20/2025 thru Sunday, 1/26/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Back filled around booster pump.
- Tuesday-** Formed for concrete at booster pump.
- Wednesday-** No work due to snow. Snow day granted.
- Thursday-** No work contractors option.
- Friday-** No work contractors option.
- Saturday-** No work contractors option.
- Sunday-** No work contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	27%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	18
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	41
Change Order Amount Approved:	-\$550,499.25	Actual Days:	470
Remaining:	\$1,508,189.54	Days used with deduct:	411
Days to Substantial Completion:	560	Remaining to SC:	149
Days to Final Completion:	620	Remaining to FC:	209

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)





☀ 348°N (T) ● 30°44'47"N, 85°10'20"W ±39ft ▲ 120ft



Indian Springs water
21 Jan 2025, 10:03:47