

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/7/2025
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/25/2025 Final Completion: 8/24/2025

The report is for the week of: Monday, 1/27/2025 thru Sunday, 2/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Contractor performed earthwork.
- Tuesday-** Contractor poured concrete for booster pump.
- Wednesday-** Contractor performed earthwork.
- Thursday-** Contractor performed earthwork.
- Friday-** Contractor moved booster pump to slab.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	25%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	18
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	41
Change Order Amount Approved:	-\$550,499.25	Actual Days:	477
Remaining:	\$1,508,189.54	Days used with deduct:	418
Days to Substantial Completion:	560	Remaining to SC:	142
Days to Final Completion:	620	Remaining to FC:	202

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 348°N (T) ● 30°44'47"N, 85°10'20"W ±39ft ▲ 120ft



Indian Springs water
21 Jan 2025, 10:03:47



☀ 64°NE (T) ● 30°44'47"N, 85°10'20"W ±68ft ▲ 154ft



Blue springs sewer
28 Jan 2025, 13:19:15



☉ 67°NE (T) ● 30°44'48"N, 85°10'23"W ±291ft ▲ 119ft



Cutting pipes for booster pump

Indian Springs water
31 Jan 2025, 09:16:11