

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 2/2/2025  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/23/2024

Final Completion: 9/21/2024

The report is for the week of: Monday, 1/27/2025

thru Sunday, 2/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work performed. Contractor's option.
- Tuesday-** Preparing for bypass valve at wayside lift station.
- Wednesday-** No work performed. Contractor's option.
- Thursday-** Pressure test bypass valve at wayside lift station.
- Friday-** Installed insertion valve at wayside lift station.
- Saturday-** No work performed. Contractor's option
- Sunday-** No work performed. Contractor's option

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-65%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	17
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	552
Remaining:	\$3,263,647.91	Days used with deduct:	495
Days to Substantial Completion:	300	Remaining to SC:	-195
Days to Final Completion:	360	Remaining to FC:	-135

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☉ 295°W (T) • 30.755923, -85.196012 ±3m ▲ 0m



Locating 8in fm

Indian springs phase 2B  
28 Jan 2025, 9:16:57 AM



☉ 354°N (T) • 30.755971, -85.195805 ±3m ▲ 1m



Hydra-stop

Indian springs phase 2B  
31 Jan 2025, 10:05:30 AM



☉ 177°S (T) ● 30.755942, -85.195972 ±6m ▲ 1m



Hydra-stop

Indian springs phase 2B  
31 Jan 2025, 11:30:30 AM