

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/9/2025
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 7/23/2024 Final Completion: 9/21/2024

The report is for the week of: Monday, 2/3/2025 thru Sunday, 2/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed wye valve assembly for bypass at wayside lift station.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	54%	Time Remaining (%):	-67%
Invoiced to Date:	\$3,113,992.08	Weather days to date:	17
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	40
Change Order Amount Approved:		Actual Days:	559
Remaining:	\$3,263,647.91	Days used with deduct:	502
Days to Substantial Completion:	300	Remaining to SC:	-202
Days to Final Completion:	360	Remaining to FC:	-142

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



S SW
150 180 210 240
● 197°S (T) ● 30.755969, -85.196049 ±3m ▲ -4m

Bypass Indian springs phase 2B
03 Feb 2025, 10:31:02 AM



SW W NW
240 270 300 330
● 272°W (T) ● 30.755939, -85.195986 ±4m ▲ 0m

Bypass Indian springs phase 2B
03 Feb 2025, 11:35:07 AM