

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 2/9/2025  
 For Project: **Indian Springs Sewer Phase 2C**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/20/2025 Final Completion: 11/19/2025

The report is for the week of: Monday, 2/3/2025 thru Sunday, 2/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 56 lf of 8" gravity on Oak Dr.
- Tuesday-** Installed 42 lf of 8" gravity on Oak Dr.
- Wednesday-** Installed 92 lf of 8" gravity on Oak Dr.
- Thursday-** Installed 79 lf of 8" gravity on Oak Dr.
- Friday-** Installed 2 laterals to right of way on Oak Dr.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	7%	Time Remaining (%):	74%
Invoiced to Date:	\$411,213.40	Weather days to date:	5
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	15
Change Order Amount Approved:		Actual Days:	98
Remaining:	\$5,757,455.07	Days used with deduct:	78
Days to Substantial Completion:	300	Remaining to SC:	222
Days to Final Completion:	360	Remaining to FC:	282

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☉ 180°S (T) ☉ 30.776955, -85.15585 ±3m ▲ 11m



8in gravity

Indian springs phase 2C  
03 Feb 2025, 1:27:18 PM



☉ 198°S (T) ☉ 30.776891, -85.155842 ±3m ▲ 15m



8in gravity

Indian springs phase 2C  
04 Feb 2025, 9:15:19 AM



28°N (T) 30.776835, -85.155838 ±3m ▲ 11m

3430

DENSITY GAUGE

123.7 PCF  
101.7

Density test

Indian springs phase 2C  
04 Feb 2025, 1:35:36 PM

