

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 2/16/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 9/21/2025 Final Completion: 11/20/2025

The report is for the week of: Monday, 2/10/2025 thru Sunday, 2/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed manhole 1630 on Oak Dr.
- Tuesday-** Installed 70 lf of 8" gravity main on Oak Dr.
- Wednesday-** Installed 140 lf of 8" gravity main on Oak Dr.
- Thursday-** No work due to rain. Rain day granted.
- Friday-** Installed 98 lf of 8" gravity main on Oak Dr.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	7%	Time Remaining (%):	72%
Invoiced to Date:	\$411,213.40	Weather days to date:	6
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:		Holiday days granted:	15
		Actual Days:	105
Remaining:	\$5,757,455.07	Days used with deduct:	84
Days to Substantial Completion:	300	Remaining to SC:	216
Days to Final Completion:	360	Remaining to FC:	276

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 235°SW (T) • 30.776394, -85.155992 ±8m ▲ 15m



Man Hole 1630

Indian springs phase 2C
10 Feb 2025, 10:24:24 AM




☉ 94°E (T) • 30.776284, -85.155868 ±6m ▲ 17m



8in Gravity

Indian springs phase 2C
12 Feb 2025, 8:40:44 AM



☉ 119°E (T) • 30.776224, -85.155854 ±6m ▲ 17m



8in Gravity

Indian springs phase 2C
12 Feb 2025, 8:53:32 AM



☉ 138°SE (T) • 30.776096, -85.155397 ±7m ▲ 17m



8in Gravity

Indian springs phase 2C
14 Feb 2025, 9:27:16 AM