

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS



Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 2/19/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, 2/10/2025 thru Sunday, 2/16/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed full depth reclamation.

Tuesday- Performed full depth reclamation.

Wednesday- Performed full depth reclamation.

Thursday- Performed full depth reclamation.

Friday- Performed full depth reclamation.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-72%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	874
Contract Time Approved:	141	Days used with deduct:	760
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-319
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-289

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 104°E (T) ● 30°46'58"N, 85°10'46"W ±45ft ▲ 132ft



☀ 98°E (T) ● 30°47'0"N, 85°10'34"W ±9ft ▲ 156ft

