

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: [2/25/2024](#)
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, [2/17/2025](#) thru Sunday, [2/23/2025](#)

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** [Prepared road for paving.](#)
- Tuesday-** [Paved from 203+90 to 275+10.](#)
- Wednesday-** [No work due to rain. Rain day granted.](#)
- Thursday-** [Worked on shoulder of road.](#)
- Friday-** [Worked on shoulder of road.](#)
- Saturday-** [No work at contractor's option.](#)
- Sunday-** [No work at contractor's option.](#)

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-74%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	881
Contract Time Approved:	141	Days used with deduct:	767
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441 Original SC:	300	Remaining to SC: -326
Days to Final Completion:	471 Original FC:	330	Remaining to FC: -296

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 167°S (T) ☉ 30°46'51"N, 85°11'26"W ±104ft ▲ 194ft



18 Feb 2025, 10:26:08



☉ 143°SE (T) ☉ 30°46'52"N, 85°11'25"W ±32ft ▲ 146ft



18 Feb 2025, 10:29:17

SW W NW N NE
240 270 300 330 0 30

☉ 317°NW (T) ● 30°47'0"N, 85°10'29"W ±13ft ▲ 140ft



N NE E SE S
0 30 60 90 120 150 180

☉ 92°E (T) ● 30°46'52"N, 85°11'22"W ±9ft ▲ 157ft

