

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/3/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, 2/24/2025 thru Sunday, 3/2/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Delivered bypass pump. Performed earthwork on shoulder.
- Tuesday-** Performed earthwork on shoulder.
- Wednesday-** Performed earthwork on shoulder.
- Thursday-** Performed earthwork on shoulder.
- Friday-** Performed earthwork on shoulder. Performed full depth reclamation.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-76%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	888
Contract Time Approved:	141	Days used with deduct:	774
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-333
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-303

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

NW N NE E
300 330 0 30 60 90 1
☀ 24°NE (T) ☉ 30°46'59"N, 85°10'43"W ±42ft ▲ 262ft



N NE E SE
330 0 30 60 90 120 150
☀ 63°NE (T) ☉ 30°46'55"N, 85°10'59"W ±9ft ▲ 173ft





☀ 115°SE (T) ● 30°46'57"N, 85°10'29"W ±170ft ▲ 163ft



28 Feb 2025, 14:57:07



☀ 221°SW (T) ● 30°47'1"N, 85°10'28"W ±19ft ▲ 155ft



28 Feb 2025, 17:12:04