

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 3/10/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/4/2024 Final Completion: 5/4/2024

The report is for the week of: Monday, 3/3/2025 thru Sunday, 3/9/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Paved 10 driveways.
- Tuesday-** We paved the right side of the road.
- Wednesday-** Worked on preparing the shoulder to get it to grade.
- Thursday-** Paved the rest of the driveway's and entrance of Spring Chase. Worked on shoulder to get to grade. Put sod out.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-77%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	52
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	62
Change Order Amount Approved:	\$83,361.30	Actual Days:	895
Contract Time Approved:	141	Days used with deduct:	781
Remaining:	\$2,228,571.49	Days to Substantial Completion:	441 Original SC: 300 Remaining to SC: -340
Days to Substantial Completion:	441 Original SC: 300	Days to Final Completion:	471 Original FC: 330 Remaining to FC: -310

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 128°SE (T) ☉ 30°46'52"N, 85°11'20"W ±16ft ▲ 206ft



03 Mar 2025, 09:08:14



☀ 214°SW (T) ☉ 30°46'59"N, 85°10'43"W ±36ft ▲ 128ft



04 Mar 2025, 13:20:19



☀ 312°NW (T) ☉ 30°46'55"N, 85°10'59"W ±13ft ▲ 171ft



06 Mar 2025, 08:30:00



☀ 93°E (T) ☉ 30°47'0"N, 85°10'30"W ±144ft ▲ 161ft



06 Mar 2025, 15:15:43